

# Village of Milan Projects 2026

Project Update Meeting for NWNM  
COG

February 11, 2026



## Milan Water

- Project Phase: Construction  
W&Co providing CA Services
- Construction Cost = \$2.094 M
- Acquired Funding:
  - Source - NMED
  - Expires – 7/26/2026

## MILAN SEWER

- Project Phase: Construction  
W&Co providing CA Services
- Construction Cost = \$7.8M
- Funding:

Amount	Source	Expires
\$ 7,000,000	Capital Outlay	6/30/2026
\$ 1,100,000	NMED	6/30/2028
<b>\$ 8,100,000</b>		



# MILAN POOL IMPROVEMENTS, PHASE 2

- Project Phase: Design  
    *95% Design completed*
- Estimated Construction Cost =  
    \$8,701,691
- Acquired Funding:

Amount	Source	Expires
<b>\$ 2,500,000</b>	<i>Capital Outlay</i>	<i>6/30/2027</i>

Status: working w/ NWNM COG to request additional \$9M for construction cost shortfall



VIEW OF OUTSIDE



VIEW OF RECEPTION AREA



# STANLEY ROAD IMPROVEMENTS

## PHASE 1 – Complete

*Included: roadway, utilities, drainage, pedestrian bridge roadway, & new box culvert bridge*

## PHASE 2

- Project Phase: Design  
*Section from Rio Bridge to NM 605*
- Est. Construction Cost = *TBD*
- Acquired Funding:  
**Amount = \$1,507,321**  
*Source - TPF*  
*Expires - 6/30/2028*



# MILL ROAD PHASES 1, 2 & 3

PHASE 1 & 2 - Complete

## PHASE 3

- Project Phase: Design  
*100% Design completed,  
Awaiting BNSF Approval for  
rail design*
- Estimated  
Construction Cost =  
\$920,000
- Acquired Funding:

Amount	Source	Expires
\$ 3,423,750	EDA Grant	9/30/2028



# WILLOW & PINON RECONSTRUCTION & ADDITIONAL SEGMENTS

- Project Phase: Design  
*Willow Phase 1 – 90% Design completed;*  
*Additional Segments – at 30%*
- Estimated Construction Cost = \$3M
- Acquired Funding:

Amount	Source	Expires
\$ 300,000	Capital Outlay	6/30/2028
\$ 760,200	TPF (w/ 5% match)	6/30/2027
\$ 327,381	LGRF Coop (w/ 25% match)	12/31/2026
\$ 1,363,111	MAP (w/ 25% match)	6/30/2027

**\$ 2,750,692**

Status: may have to focus on portion of Willow Ave. b/w Horizon & Pinon due to availability of funds

